

Clean Water Nashville Overflow Abatement Program

Procurement Summary Report

Project Name	Activity Name	Project Type	Small Business Project Set Designer	Area	Advertisement	Notice of Award	Notice To Proceed	Selected Vendor
Awarded Contracts								
Dodson Chapel Equalization Facility	Construction	Equalization Facility	No	Central	Mar-12	Apr-12	May-12	Brasfield & Gorrie, LLC
West Park Equalization Facility Phase II	Design	Equalization Facility	No	Whites Creek	Mar-12	Apr-12	May-12	Hazen and Sawyer, P.C.
Driftwood Equalization Facility	Construction	Equalization Facility	No	Central	Apr-12	May-12	Jul-12	Haren Construction Co. Inc
Mill Creek Opryland Equalization Facility - Phase II	Design	Equalization Facility	No	Central	May-12	Jul-12	Aug-12	URS Corporation
Dodson Chapel Pipe Improvements	Design	Conveyance	No	Central	Jun-12	Sep-12	Oct-12	Malcolm Pirnie ARCADIS, U.S, Inc
Shelby Park Rehabilitation - Area 1 - Virginia Avenue	Design	Rehabilitation	No	Central	Jul-12	Aug-12	Sep-12	RJN Group, Inc.
Neelys Bend Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	Aug-12	Sep-12	Sep-12	Cardozo Engineering, Inc.
2011 Collection System Structural Defect Repair	Construction	Rehabilitation	No	Whites Creek	Oct-12	Nov-12	Feb-13	Layne Inliner, LLC
Cowan Riverside Rehabilitation - Area 1 - Jones Avenue	Design	Rehabilitation	No	Central	Oct-12	Dec-12	Feb-13	Parsons Brinckerhoff, Inc.
Joelton Rehabilitation - Phase I	Design	Rehabilitation	Yes	Whites Creek	Oct-12	Nov-12	Jan-13	Water Management Services, LLC
Brick Church Pike Pipe Improvements	Design	Conveyance	No	Whites Creek	Dec-12	Feb-13	Jul-13	Barge Waggoner Sumner & Cannon, Inc.
Apex Sewer Corrections	Design	Conveyance	Yes	Central	Jan-13	Feb-13	Mar-13	Hethcoat & Davis, Inc
Shelby Park Rehabilitation - Area 2 - Norvel Avenue	Design	Rehabilitation	No	Central	Mar-13	May-13	Jun-13	GRW Engineers, Inc.
Cowan Riverside Rehabilitation - Area 2 - Dickerson Pike	Design	Rehabilitation	No	Central	Mar-13	May-13	Jul-13	Brown and Caldwell
Central Biosolids Facility Effluent Pumping Station	Construction	Pump Station	No	Central	Mar-13	May-13	Sep-13	Garney Companies, Inc.
Annual Rehabilitation FY2013	Design	Rehabilitation	Yes	Annual Rehabilitation	May-13	Jun-13	Jun-13	Fulghum, MacIndoe & Associates, Inc.
Highway 100 & Tyne Boulevard - Trimble Rehabilitation	Design	Rehabilitation	No	Whites Creek	Jun-13	Aug-13	Sep-13	Jacobs Engineering Group, Inc.
Joelton Rehabilitation - Phase I	Construction	Rehabilitation	No	Whites Creek	Jul-13	Jul-13	Oct-13	C.K. Masonry Company, Inc.
Shelby Park Rehabilitation - Area 1 - Virginia Avenue	Construction	Rehabilitation	No	Central	Aug-13	Sep-13	Jan-14	Insituform Technologies, LLC
Mill Creek Opryland Equalization Facility - Phase II	Construction	Equalization Facility	No	Central	Aug-13	Sep-13	Jan-14	Cumberland Valley Constructors, Inc.
Lakewood Rehabilitation - Area 1 - Sewer	Construction	Rehabilitation	No	Dry Creek	Aug-13	Oct-13	Jan-14	Blakley Construction Services, LLC
Neelys Bend Rehabilitation	Construction	Rehabilitation	No	Dry Creek	Sep-13	Oct-13	Dec-13	Insituform Technologies, LLC
Shelby Park Rehabilitation - Area 3 - Greenland Avenue	Design	Rehabilitation	No	Central	Oct-13	Nov-13	Dec-13	Stantec Consulting Services, Inc.
Cowan Riverside Rehabilitation - Area 1 - Jones Avenue	Construction	Rehabilitation	No	Central	Oct-13	Nov-13	Jan-14	Insituform Technologies, LLC
Apex Sewer Corrections	Construction	Conveyance	No	Central	Nov-13	Dec-13	Feb-14	Garney Companies, Inc.
Shelby Park Rehabilitation - Area 2 - Norvel Avenue	Construction	Rehabilitation	No	Central	Feb-14	Mar-14	May-14	SAK Construction, LLC
Davidson and Brook Hollow Sewer Improvements	Design	Conveyance	Yes	Whites Creek	Feb-14	Mar-14	Apr-14	Dempsey, Dilling & Associates, P.C.
Cowan Riverside Rehabilitation - Area 2 - Dickerson Pike	Construction	Rehabilitation	No	Central	Mar-14	Apr-14	Jul-14	Insituform Technologies, LLC
Highway 100 & Tyne Boulevard - Trimble Rehabilitation	Construction	Rehabilitation	No	Whites Creek	Apr-14	Jun-14	Aug-14	Insituform Technologies, LLC
Annual Rehabilitation FY2013	Construction	Rehabilitation	No	Annual Rehabilitation	Jul-14	Aug-14	Oct-14	SAK Construction, LLC
Shelby Park Rehabilitation - Area 4 - Brush Hill Road	Design	Rehabilitation	No	Central	Aug-14	Sep-14	Oct-14	Malcolm Pirnie ARCADIS, U.S, Inc
Davidson Branch Pump Station and Equalization Facility	Design	Equalization Facility	No	Whites Creek	Aug-14	Oct-14	May-15	Smith Seckman Reid, Inc.
Annual Rehabilitation FY2014 - Whites Creek Trunk	Design	Rehabilitation	No	Annual Rehabilitation	Aug-14	Sep-14	Oct-14	Hethcoat & Davis, Inc
Shelby Park Rehabilitation - Area 3 - Greenland Avenue	Construction	Rehabilitation	No	Central	Aug-14	Oct-14	Feb-15	Layne Inliner, LLC

Clean Water Nashville Overflow Abatement Program

Procurement Summary Report

Project Name	Activity Name	Project Type	Small Business Project Set Designer	Area	Advertisement	Notice of Award	Notice To Proceed	Selected Vendor
Cowan Riverside Rehabilitation - Area 3 - West Trinity Lane	Design	Rehabilitation	No	Central	Sep-14	Oct-14	Nov-14	Hazen and Sawyer, P.C.
Dodson Chapel Pipe Improvements	Construction	Conveyance	No	Central	Nov-14	Dec-14	Jan-15	Garney Companies, Inc.
Cowan Riverside Rehabilitation - Area 4 - Pages Branch	Design	Rehabilitation	No	Central	Nov-14	Dec-14	Jan-15	MWH Americas, Inc.
28th Avenue Rehabilitation - Area 1 - Clifton Avenue	Design	Rehabilitation	No	Central	Nov-14	Jan-15	Feb-15	Cannon & Cannon, Inc.
Smith Springs Rehabilitation - Area 1 - Priest Lake Meadows	Design	Rehabilitation	No	Central	Dec-14	Jan-15	Feb-15	ICA Engineering
West Park Equalization Facility Phase II	Construction	Equalization Facility	No	Whites Creek	Jan-15	Feb-15	Apr-15	Cleary Construction, Inc.
Basis of Design Report - A	Design	WWTP	No	Central	Jan-15	May-15	Sep-15	Hazen and Sawyer, P.C.
Basis of Design Report - B	Design	WWTP	No	Central	Jan-15	May-15	Sep-15	Brown and Caldwell
Westchester Drive Rehabilitation	Construction	Rehabilitation	No	Whites Creek	Mar-15	Apr-15	Jun-15	Layne Inliner, LLC
Cowan Riverside Rehabilitation - Area 5 - Youngs Lane	Design	Rehabilitation	No	Central	Mar-15	Apr-15	May-15	Barge Waggoner Sumner & Cannon, Inc.
Shelby Park Rehabilitation - Area 4 - Brush Hill Road	Construction	Rehabilitation	No	Central	Apr-15	May-15	Jul-15	Insituform Technologies, LLC
Gibson Creek Rehabilitation - Area 1 - Dupont Avenue	Design	Rehabilitation	No	Dry Creek	Apr-15	Jun-15	Jul-15	Orchard, Hiltz, & McCliment, Inc.
Ewing Creek - Brick Church Equalization Facility	Design	Equalization Facility	No	Whites Creek	May-15	Aug-15	Aug-15	GRW Engineers, Inc.
Davidson and Brook Hollow Sewer Improvements	Construction	Conveyance	No	Whites Creek	Jul-15	Aug-15	Oct-15	SBW Constructors, LLC
Cowan Riverside Rehabilitation - Area 3 - West Trinity Lane	Construction	Rehabilitation	No	Central	Jul-15	Aug-15	Oct-15	American Infrastructure Technologies
Annual Rehabilitation FY2014 - Whites Creek Trunk	Construction	Rehabilitation	No	Annual Rehabilitation	Sep-15	Oct-15	Jan-16	SAK Construction, LLC
Smith Springs Rehabilitation - Area 1 - Priest Lake Meadows	Construction	Rehabilitation	No	Central	Oct-15	Dec-15	Feb-16	Layne Inliner, LLC
Smith Springs Rehabilitation - Area 2 - Castlegate	Design	Rehabilitation	Yes	Central	Nov-15	Jan-16	Feb-16	Civil Infrastructure Associates, LLC
Langford Farms - Madison Heights Rehabilitation	Design	Rehabilitation	Yes	Central	Jan-16	Jan-16	Feb-16	Water Management Services, LLC
28th Avenue Rehabilitation - Area 1 - Clifton Avenue	Construction	Rehabilitation	No	Central	Jan-16	Mar-16	Apr-16	Insituform Technologies, LLC
Annual Rehabilitation FY2016 - South Hurricane Creek	Design	Rehabilitation	Yes	Annual Rehabilitation	Feb-16	Feb-16	Mar-16	Hethcoat & Davis, Inc
Central WWTP - CMAR	Construction	WWTP	No	Central	Feb-16	Jun-16	Mar-17	Brasfield & Gorrie, LLC
Cowan Riverside Rehabilitation - Area 4 - Pages Branch	Construction	Rehabilitation	No	Central	Feb-16	May-16	Aug-16	SAK Construction, LLC
Hurricane Creek Pipe Improvements	Design	Conveyance	No	Central	Mar-16	Jun-16	Jul-16	HDR Engineering
Gibson Creek Equalization Facility	Design	Equalization Facility	No	Dry Creek	Mar-16	May-16	Sep-16	Smith Seckman Reid, Inc.
Shelby Park Rehabilitation - Area 5 - Cooper Lane	Design	Rehabilitation	Yes	Central	Apr-16	May-16	Jun-16	Fulghum, MacIndoe & Associates, Inc.
Gibson Creek Rehabilitation - Area 1 - Dupont Avenue	Construction	Rehabilitation	No	Dry Creek	May-16	Jul-16	Sep-16	Insituform Technologies, LLC
Brick Church Pike Pipe Improvements	Construction	Conveyance	No	Whites Creek	May-16	Jul-16	Aug-16	Garney Companies, Inc.
Loves Branch Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	Aug-16	Oct-16	Oct-16	Dempsey, Dilling & Associates, P.C.
Smith Springs Rehabilitation - Area 2 - Castlegate	Construction	Rehabilitation	No	Central	Sep-16	Nov-16	Jan-17	SBW Constructors, LLC
Hidden Acres Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	Sep-16	Oct-16	Oct-16	Civil Infrastructure Associates, LLC
Vandiver Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	Oct-16	Nov-16	Dec-16	Water Management Services, LLC
Langford Farms - Madison Heights Rehabilitation	Construction	Rehabilitation	No	Central	Oct-16	Jan-17	Feb-17	Insituform Technologies, LLC
Shelby Park Rehabilitation - Area 6 - Shelby Trunk	Design	Rehabilitation	Yes	Central	Dec-16	Jan-17	Feb-17	Hethcoat & Davis, Inc
Ewing Creek - Brick Church Equalization Facility	Construction	Equalization Facility	No	Whites Creek	Jan-17	Mar-17	May-17	Cumberland Valley Constructors, Inc.
Annual Rehabilitation FY2017 - Dry Creek	Design	Rehabilitation	Yes	Annual Rehabilitation	Feb-17	Mar-17	Mar-17	Fulghum, MacIndoe & Associates, Inc.

Clean Water Nashville Overflow Abatement Program

Procurement Summary Report

Project Name	Activity Name	Project Type	Small Business Project Set Designer	Area	Advertisement	Notice of Award	Notice To Proceed	Selected Vendor
Annual Rehabilitation FY2016 - South Hurricane Creek	Construction	Rehabilitation	No	Annual Rehabilitation	Feb-17	Mar-17	May-17	Insituform Technologies, LLC
Annual Rehabilitation FY2017 - Shepherd Hills	Design	Rehabilitation	Yes	Annual Rehabilitation	Mar-17	May-17	May-17	Dempsey, Dilling & Associates, P.C.
Smith Springs Rehabilitation - Area 3 - Harbour Town	Design	Rehabilitation	Yes	Central	Mar-17	Apr-17	Jun-17	Civil Infrastructure Associates, LLC
Shelby Park Rehabilitation - Area 5 - Cooper Lane	Construction	Rehabilitation	No	Central	Mar-17	May-17		Insituform Technologies, LLC
Active Solicitations								
Sludge Transfer Facility	Construction	WWTP	No	Central	May-17			

Count: 75

Clean Water Nashville Overflow Abatement Program

Procurement Look Ahead Report

As of April 30, 2017

Project Name	Project Type	Small Business Project Set Designer	Area	Estimated Construction Cost	Design Advertisement	Construction Advertisement
Upcoming Procurements (construction only)						
Loves Branch Rehabilitation	Rehabilitation	Yes	Dry Creek	\$4,600,000		Jun-17
Hidden Acres Rehabilitation	Rehabilitation	Yes	Dry Creek	\$2,200,000		Jul-17
Vandiver Rehabilitation	Rehabilitation	Yes	Dry Creek	\$5,300,000		Aug-17
Davidson Branch Pump Station and Equalization Facility	Equalization Facility	No	Whites Creek	\$23,700,000		Aug-17
Shelby Park Rehabilitation - Area 6 - Shelby Trunk	Rehabilitation	Yes	Central	\$11,100,000		Oct-17
Annual Rehabilitation FY2017 - Dry Creek	Rehabilitation	Yes	Annual Rehabilitation	\$7,800,000		Nov-17
Gibson Creek Equalization Facility	Equalization Facility	No	Dry Creek	\$16,500,000		Dec-17
Annual Rehabilitation FY2017 - Shepherd Hills	Rehabilitation	Yes	Annual Rehabilitation	\$6,200,000		Jan-18
Smith Springs Rehabilitation - Area 3 - Harbour Town	Rehabilitation	Yes	Central	\$6,200,000		Feb-18
Hurricane Creek Pipe Improvements	Conveyance	No	Central	\$11,000,000		Jun-18
Upcoming Procurements (design and construction)						
Mill Creek Trunk Improvements and Equalization Facility	Equalization Facility	No	Central	\$158,800,000	Aug-17	Mar-21
Cleece Ferry Rehabilitation - Area 1*	Rehabilitation	Yes	Whites Creek	\$5,400,000	Sep-17	Jun-18
Mill Creek Rehabilitation - Area 1*	Rehabilitation	Yes	Central	\$10,100,000	Oct-17	Nov-18
Kerrigan Trash Trap Replacement	Other	No	Central	\$6,000,000	Oct-17	Apr-19
Annual Rehabilitation FY2018*	Rehabilitation	Yes	Annual Rehabilitation	\$1,600,000	Nov-17	Sep-18
Lakewood Rehabilitation - Area 2*	Rehabilitation	Yes	Dry Creek	\$6,300,000	Dec-17	Sep-18
28th Avenue Rehabilitation - Area 2	Rehabilitation	Yes	Central	\$6,800,000	Jan-18	Oct-18
Tuckahoe & Nesbitt Rehabilitation	Rehabilitation	Yes	Whites Creek	\$2,600,000	Feb-18	Sep-18
Bandywood - Green Hills Rehabilitation (SU03A)	Rehabilitation	Yes	Whites Creek	\$5,600,000	Mar-18	Dec-18
28th Avenue Rehabilitation - Area 3	Rehabilitation	Yes	Central	\$7,000,000	Apr-18	Jan-19
Mill Creek Rehabilitation - Area 2	Rehabilitation	Yes	Central	\$10,100,000	May-18	Jun-19
Henry Ford Drive Pipe Improvements	Conveyance	Yes	Whites Creek	\$1,500,000	May-18	Oct-20
Schrader Equalization Facility	Equalization Facility	No	Central	\$9,400,000	May-18	Sep-20
Smith Springs Rehabilitation - Area 4	Rehabilitation	Yes	Central	\$5,000,000	Jun-18	Mar-19
River Drive Rehabilitation	Rehabilitation	Yes	Whites Creek	\$3,400,000	Jun-18	Mar-19
Norman Drive Pipe Improvements (GC14)	Conveyance	Yes	Dry Creek	\$1,100,000	Jul-18	Dec-20
Joelton Rehabilitation - Phase II	Rehabilitation	Yes	Whites Creek	\$0	Sep-18	May-19
Shelby Park Rehabilitation - Area 7	Rehabilitation	Yes	Central	\$7,000,000	Nov-18	Aug-19
Shelby Park Rehabilitation - Area 8	Rehabilitation	Yes	Central	\$7,200,000	Nov-18	Aug-19
Annual Rehabilitation FY2019	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-18	Oct-19
Mill Creek Rehabilitation - Area 3	Rehabilitation	Yes	Central	\$10,100,000	Jan-19	Jan-20
Cowan Street Pump Station Upgrades	Pump Station	No	Central	\$3,400,000	Jan-19	May-20
Berwick Trail Pump Station Upgrades	Pump Station	No	Dry Creek	\$2,700,000	Feb-19	Feb-21
Neely's Bend Pump Station Upgrades	Pump Station	No	Dry Creek	\$6,500,000	Feb-19	Jun-21
28th Avenue Rehabilitation - Area 4	Rehabilitation	Yes	Central	\$7,200,000	Feb-19	Nov-19

* Dates show for "Design Advertisement" are subject to change based on the execution of the SBE master agreements for design services.

Clean Water Nashville Overflow Abatement Program

Procurement Look Ahead Report

As of April 30, 2017

Project Name	Project Type	Small Business Project Set Designer	Area	Estimated Construction Cost	Design Advertisement	Construction Advertisement
Boscobel Equalization Facility	Equalization Facility	No	Central	\$7,300,000	Mar-19	Sep-20
Benedict & Crutcher Equalization Facility	Equalization Facility	No	Central	\$13,700,000	Mar-19	Sep-20
Cowan Street Pipe Improvements	Conveyance	No	Central	\$8,000,000	Apr-19	May-21
Dry Creek Pipe Improvements	Conveyance	No	Dry Creek	\$2,100,000	Apr-19	Jul-21
Shelby Park Rehabilitation - Area 9	Rehabilitation	Yes	Central	\$7,300,000	May-19	Feb-20
Foster Avenue Rehabilitation (GL01)	Rehabilitation	Yes	Central	\$6,500,000	Jun-19	Mar-20
Loves Branch Pump Station Upgrades	Pump Station	No	Dry Creek	\$5,600,000	Jun-19	Sep-21
Berwick Trail Pipe Improvements	Conveyance	Yes	Dry Creek	\$800,000	Jul-19	Feb-21
Hidden Acres Pump Station Upgrades	Pump Station	No	Dry Creek	\$1,200,000	Aug-19	Aug-21
Shelby Park Rehabilitation - Area 10	Rehabilitation	Yes	Central	\$7,200,000	Aug-19	May-20
Cleece Ferry Rehabilitation - Area 2	Rehabilitation	Yes	Whites Creek	\$5,700,000	Aug-19	May-20
Mill Creek Rehabilitation - Area 4	Rehabilitation	Yes	Central	\$10,100,000	Sep-19	Sep-20
Kerrigan Weir Dynamic Addition	Other	No	Central	\$2,600,000	Sep-19	Mar-21
Shelby Park Rehabilitation - Area 11	Rehabilitation	Yes	Central	\$4,000,000	Nov-19	Aug-20
Annual Rehabilitation FY2020	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-19	Oct-20
Combined Sewer System and First Avenue Tunnel Rehabilitation	Rehabilitation	No	Central	\$8,500,000	Dec-19	Apr-21
28th Avenue Rehabilitation - Area 5	Rehabilitation	Yes	Central	\$7,300,000	Feb-20	Nov-20
Vandiver Pump Station Upgrades	Pump Station	No	Dry Creek	\$4,800,000	Apr-20	Oct-21
28th Avenue Rehabilitation - Area 6	Rehabilitation	Yes	Central	\$7,500,000	Sep-20	Jun-21
Riverside Drive Pump Station Upgrades	Pump Station	No	Central	\$1,700,000	Oct-20	Jun-22
Annual Rehabilitation FY2021	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-20	Oct-21
Highway 100 & Tyne Boulevard Pipe Improvements	Conveyance	No	Whites Creek	\$14,900,000	Jul-21	Jan-24
Annual Rehabilitation FY2022	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-21	Oct-22
Annual Rehabilitation FY2023	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-22	Oct-23