

Clean Water Nashville Overflow Abatement Program

Procurement Summary Report

Project Name	Activity Name	Project Type	Small Business Project Set Designer	Area	Advertisement	Notice of Award	Notice To Proceed	Selected Vendor
Awarded Contracts								
Dodson Chapel Equalization Facility	Construction	Equalization Facility	No	Central	MAR-2012	APR-2012	MAY-2012	Brasfield & Gorrie, LLC
West Park Equalization Facility Phase II	Design	Equalization Facility	No	Whites Creek	MAR-2012	APR-2012	MAY-2012	Hazen and Sawyer, P.C.
Driftwood Equalization Facility	Construction	Equalization Facility	No	Central	APR-2012	MAY-2012	JUL-2012	Haren Construction Co. Inc
Mill Creek Opryland Equalization Facility - Phase II	Design	Equalization Facility	No	Central	MAY-2012	JUL-2012	AUG-2012	URS Corporation
Dodson Chapel Pipe Improvements	Design	Conveyance	No	Central	JUN-2012	SEP-2012	OCT-2012	Malcolm Pirnie ARCADIS, U.S, Inc
Shelby Park Rehabilitation - Area 1 - Virginia Avenue	Design	Rehabilitation	No	Central	JUL-2012	AUG-2012	SEP-2012	RJN Group, Inc.
Neelys Bend Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	AUG-2012	SEP-2012	SEP-2012	Cardozo Engineering, Inc.
2011 Collection System Structural Defect Repair	Construction	Rehabilitation	No	Whites Creek	OCT-2012	NOV-2012	FEB-2013	Layne Inliner, LLC
Joelton Rehabilitation - Phase I	Design	Rehabilitation	Yes	Whites Creek	OCT-2012	NOV-2012	JAN-2013	Water Management Services, LLC
Cowan Riverside Rehabilitation - Area 1 - Jones Avenue	Design	Rehabilitation	No	Central	OCT-2012	DEC-2012	FEB-2013	Parsons Brinckerhoff, Inc.
Brick Church Pike Pipe Improvements	Design	Conveyance	No	Whites Creek	DEC-2012	FEB-2013	JUL-2013	Barge Waggoner Sumner & Cannon, Inc.
Apex Sewer Corrections	Design	Conveyance	Yes	Central	JAN-2013	FEB-2013	MAR-2013	Hethcoat & Davis, Inc
Shelby Park Rehabilitation - Area 2 - Norvel Avenue	Design	Rehabilitation	No	Central	MAR-2013	MAY-2013	JUN-2013	GRW Engineers, Inc.
Cowan Riverside Rehabilitation - Area 2 - Dickerson Pike	Design	Rehabilitation	No	Central	MAR-2013	MAY-2013	JUL-2013	Brown and Caldwell
Central Biosolids Facility Effluent Pumping Station	Construction	Pump Station	No	Central	MAR-2013	MAY-2013	SEP-2013	Garney Companies, Inc.
Annual Rehabilitation FY2013	Design	Rehabilitation	Yes	Annual Rehabilitation	MAY-2013	JUN-2013	JUN-2013	Fulghum, MacIndoe & Associates, Inc.
Highway 100 & Tyne Boulevard - Trimble Rehabilitation	Design	Rehabilitation	No	Whites Creek	JUN-2013	AUG-2013	SEP-2013	Jacobs Engineering Group, Inc.
Joelton Rehabilitation - Phase I	Construction	Rehabilitation	No	Whites Creek	JUL-2013	JUL-2013	OCT-2013	C.K. Masonry Company, Inc.
Shelby Park Rehabilitation - Area 1 - Virginia Avenue	Construction	Rehabilitation	No	Central	AUG-2013	SEP-2013	JAN-2014	Insituform Technologies, LLC
Mill Creek Opryland Equalization Facility - Phase II	Construction	Equalization Facility	No	Central	AUG-2013	SEP-2013	JAN-2014	Cumberland Valley Constructors, Inc.
Lakewood Rehabilitation - Area 1 - Sewer	Construction	Rehabilitation	No	Dry Creek	AUG-2013	OCT-2013	JAN-2014	Blakley Construction Services, LLC
Neelys Bend Rehabilitation	Construction	Rehabilitation	No	Dry Creek	SEP-2013	OCT-2013	DEC-2013	Insituform Technologies, LLC
Shelby Park Rehabilitation - Area 3 - Greenland Avenue	Design	Rehabilitation	No	Central	OCT-2013	NOV-2013	DEC-2013	Stantec Consulting Services, Inc.
Cowan Riverside Rehabilitation - Area 1 - Jones Avenue	Construction	Rehabilitation	No	Central	OCT-2013	NOV-2013	JAN-2014	Insituform Technologies, LLC
Apex Sewer Corrections	Construction	Conveyance	No	Central	NOV-2013	DEC-2013	FEB-2014	Garney Companies, Inc.
Shelby Park Rehabilitation - Area 2 - Norvel Avenue	Construction	Rehabilitation	No	Central	FEB-2014	MAR-2014	MAY-2014	SAK Construction, LLC
Davidson and Brook Hollow Sewer Improvements	Design	Conveyance	Yes	Whites Creek	FEB-2014	MAR-2014	APR-2014	Dempsey, Dilling & Associates, P.C.
Cowan Riverside Rehabilitation - Area 2 - Dickerson Pike	Construction	Rehabilitation	No	Central	MAR-2014	APR-2014	JUL-2014	Insituform Technologies, LLC
Highway 100 & Tyne Boulevard - Trimble Rehabilitation	Construction	Rehabilitation	No	Whites Creek	APR-2014	JUN-2014	AUG-2014	Insituform Technologies, LLC
Annual Rehabilitation FY2013	Construction	Rehabilitation	No	Annual Rehabilitation	JUL-2014	AUG-2014	OCT-2014	SAK Construction, LLC
Shelby Park Rehabilitation - Area 4 - Brush Hill Road	Design	Rehabilitation	No	Central	AUG-2014	SEP-2014	OCT-2014	Malcolm Pirnie ARCADIS, U.S, Inc
Davidson Branch Pump Station and Equalization Facility	Design	Equalization Facility	No	Whites Creek	AUG-2014	OCT-2014	MAY-2015	Smith Seckman Reid, Inc.

Clean Water Nashville Overflow Abatement Program

Procurement Summary Report

Project Name	Activity Name	Project Type	Small Business Project Set Designer	Area	Advertisement	Notice of Award	Notice To Proceed	Selected Vendor
Annual Rehabilitation FY2014 - Whites Creek Trunk	Design	Rehabilitation	No	Annual Rehabilitation	AUG-2014	SEP-2014	OCT-2014	Hethcoat & Davis, Inc
Shelby Park Rehabilitation - Area 3 - Greenland Avenue	Construction	Rehabilitation	No	Central	AUG-2014	OCT-2014	FEB-2015	Layne Inliner, LLC
Cowan Riverside Rehabilitation - Area 3 - West Trinity Lane	Design	Rehabilitation	No	Central	SEP-2014	OCT-2014	NOV-2014	Hazen and Sawyer, P.C.
Dodson Chapel Pipe Improvements	Construction	Conveyance	No	Central	NOV-2014	DEC-2014	JAN-2015	Garney Companies, Inc.
Cowan Riverside Rehabilitation - Area 4 - Pages Branch	Design	Rehabilitation	No	Central	NOV-2014	DEC-2014	JAN-2015	MWH Americas, Inc.
28th Avenue Rehabilitation - Area 1 - Clifton Avenue	Design	Rehabilitation	No	Central	NOV-2014	JAN-2015	FEB-2015	Cannon & Cannon, Inc.
Smith Springs Rehabilitation - Area 1 - Priest Lake Meadows	Design	Rehabilitation	No	Central	DEC-2014	JAN-2015	FEB-2015	ICA Engineering
West Park Equalization Facility Phase II	Construction	Equalization Facility	No	Whites Creek	JAN-2015	FEB-2015	APR-2015	Cleary Construction, Inc.
Basis of Design Report - B	Design	WWTP	No	Central	JAN-2015	MAY-2015	SEP-2015	Brown and Caldwell
Basis of Design Report - A	Design	WWTP	No	Central	JAN-2015	MAY-2015	SEP-2015	Hazen and Sawyer, P.C.
Westchester Drive Rehabilitation	Construction	Rehabilitation	No	Whites Creek	MAR-2015	APR-2015	JUN-2015	Layne Inliner, LLC
Cowan Riverside Rehabilitation - Area 5 - Youngs Lane	Design	Rehabilitation	No	Central	MAR-2015	APR-2015	MAY-2015	Barge Waggoner Sumner & Cannon, Inc.
Shelby Park Rehabilitation - Area 4 - Brush Hill Road	Construction	Rehabilitation	No	Central	APR-2015	MAY-2015	JUL-2015	Insituform Technologies, LLC
Gibson Creek Rehabilitation - Area 1 - Dupont Avenue	Design	Rehabilitation	No	Dry Creek	APR-2015	JUN-2015	JUL-2015	Orchard, Hiltz, & McCliment, Inc.
Ewing Creek - Brick Church Equalization Facility	Design	Equalization Facility	No	Whites Creek	MAY-2015	AUG-2015	AUG-2015	GRW Engineers, Inc.
Davidson and Brook Hollow Sewer Improvements	Construction	Conveyance	No	Whites Creek	JUL-2015	AUG-2015	OCT-2015	SBW Constructors, LLC
Cowan Riverside Rehabilitation - Area 3 - West Trinity Lane	Construction	Rehabilitation	No	Central	JUL-2015	AUG-2015	OCT-2015	American Infrastructure Technologies
Annual Rehabilitation FY2014 - Whites Creek Trunk	Construction	Rehabilitation	No	Annual Rehabilitation	SEP-2015	OCT-2015	JAN-2016	SAK Construction, LLC
Smith Springs Rehabilitation - Area 1 - Priest Lake Meadows	Construction	Rehabilitation	No	Central	OCT-2015	DEC-2015	FEB-2016	Layne Inliner, LLC
Smith Springs Rehabilitation - Area 2 - Castlegate	Design	Rehabilitation	Yes	Central	NOV-2015	JAN-2016	FEB-2016	Civil Infrastructure Associates, LLC
Langford Farms - Madison Heights Rehabilitation	Design	Rehabilitation	Yes	Central	JAN-2016	JAN-2016	FEB-2016	Water Management Services, LLC
28th Avenue Rehabilitation - Area 1 - Clifton Avenue	Construction	Rehabilitation	No	Central	JAN-2016	MAR-2016	APR-2016	Insituform Technologies, LLC
Annual Rehabilitation FY2016 - South Hurricane Creek	Design	Rehabilitation	Yes	Annual Rehabilitation	FEB-2016	FEB-2016	MAR-2016	Hethcoat & Davis, Inc
Central WWTP - CMAR	Construction	WWTP	No	Central	FEB-2016	JUN-2016	MAR-2017	Brasfield & Gorrie, LLC
Cowan Riverside Rehabilitation - Area 4 - Pages Branch	Construction	Rehabilitation	No	Central	FEB-2016	MAY-2016	AUG-2016	SAK Construction, LLC
Hurricane Creek Pipe Improvements	Design	Conveyance	No	Central	MAR-2016	JUN-2016	JUL-2016	HDR Engineering
Gibson Creek Equalization Facility	Design	Equalization Facility	No	Dry Creek	MAR-2016	MAY-2016	SEP-2016	Smith Seckman Reid, Inc.
Shelby Park Rehabilitation - Area 5 - Cooper Lane	Design	Rehabilitation	Yes	Central	APR-2016	MAY-2016	JUN-2016	Fulghum, MacIndoe & Associates, Inc.
Gibson Creek Rehabilitation - Area 1 - Dupont Avenue	Construction	Rehabilitation	No	Dry Creek	MAY-2016	JUL-2016	SEP-2016	Insituform Technologies, LLC
Brick Church Pike Pipe Improvements	Construction	Conveyance	No	Whites Creek	MAY-2016	JUL-2016	AUG-2016	Garney Companies, Inc.
Loves Branch Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	AUG-2016	OCT-2016	OCT-2016	Dempsey, Dilling & Associates, P.C.
Smith Springs Rehabilitation - Area 2 - Castlegate	Construction	Rehabilitation	No	Central	SEP-2016	NOV-2016	JAN-2017	SBW Constructors, LLC
Hidden Acres Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	SEP-2016	OCT-2016	OCT-2016	Civil Infrastructure Associates, LLC

Clean Water Nashville Overflow Abatement Program

Procurement Summary Report

Project Name	Activity Name	Project Type	Small Business Project Set Designer	Area	Advertisement	Notice of Award	Notice To Proceed	Selected Vendor
Vandiver Rehabilitation	Design	Rehabilitation	Yes	Dry Creek	OCT-2016	NOV-2016	DEC-2016	Water Management Services, LLC
Langford Farms - Madison Heights Rehabilitation	Construction	Rehabilitation	No	Central	OCT-2016	JAN-2017	FEB-2017	Insituform Technologies, LLC
Shelby Park Rehabilitation - Area 6 - Shelby Trunk	Design	Rehabilitation	Yes	Central	DEC-2016	JAN-2017	FEB-2017	Hethcoat & Davis, Inc
Ewing Creek - Brick Church Equalization Facility	Construction	Equalization Facility	No	Whites Creek	JAN-2017	MAR-2017	MAY-2017	Cumberland Valley Constructors, Inc.
Annual Rehabilitation FY2017 - Dry Creek	Design	Rehabilitation	Yes	Annual Rehabilitation	FEB-2017	MAR-2017	MAR-2017	Fulghum, MacIndoe & Associates, Inc.
Annual Rehabilitation FY2016 - South Hurricane Creek	Construction	Rehabilitation	No	Annual Rehabilitation	FEB-2017	MAR-2017	MAY-2017	Insituform Technologies, LLC
Shelby Park Rehabilitation - Area 5 - Cooper Lane	Construction	Rehabilitation	No	Central	MAR-2017	JUN-2017	AUG-2017	Insituform Technologies, LLC
Annual Rehabilitation FY2017 - Shepherd Hills	Design	Rehabilitation	Yes	Annual Rehabilitation	MAR-2017	MAY-2017	MAY-2017	Dempsey, Dilling & Associates, P.C.
Smith Springs Rehabilitation - Area 3 - Harbour Town	Design	Rehabilitation	Yes	Central	MAR-2017	APR-2017	JUN-2017	Civil Infrastructure Associates, LLC
Sludge Transfer Facility	Construction	WWTP	No	Central	MAY-2017	JUN-2017	AUG-2017	Brasfield & Gorrie, LLC
Loves Branch Rehabilitation	Construction	Rehabilitation	No	Dry Creek	JUL-2017	SEP-2017		Insituform Technologies, LLC
Active Solicitations								
Hidden Acres Rehabilitation	Construction	Rehabilitation	No	Dry Creek	OCT-2017			
Vandiver Rehabilitation	Construction	Rehabilitation	No	Dry Creek	OCT-2017			

Count: 78

Clean Water Nashville Overflow Abatement Program

Procurement Look Ahead Report

As of September 30, 2017

Project Name	Project Type	Small Business Project Set Designer	Area	Estimated Construction Cost	Design Advertisement	Construction Advertisement
Upcoming Procurements (construction only)						
Davidson Branch Pump Station and Equalization Facility	Equalization Facility	No	Whites Creek	\$23,700,000		Jun-18
Shelby Park Rehabilitation - Area 6 - Shelby Trunk	Rehabilitation	Yes	Central	\$10,900,000		Jul-18
Smith Springs Rehabilitation - Area 3 - Harbour Town	Rehabilitation	Yes	Central	\$5,200,000		Oct-18
Hurricane Creek Pipe Improvements	Conveyance	No	Central	\$11,700,000		Dec-18
Annual Rehabilitation FY2017 - Dry Creek	Rehabilitation	Yes	Annual Rehabilitation	\$4,600,000		Jan-19
Annual Rehabilitation FY2017 - Shepherd Hills	Rehabilitation	Yes	Annual Rehabilitation	\$4,000,000		Apr-19
Gibson Creek Equalization Facility	Equalization Facility	No	Dry Creek	\$15,800,000		Aug-19
Upcoming Procurements (design and construction)						
Mill Creek Rehabilitation - Area 1	Rehabilitation	Yes	Central	\$10,100,000	Mar-18	Dec-18
28th Avenue Rehabilitation - Area 2	Rehabilitation	Yes	Central	\$6,800,000	Sep-18	Jun-19
Annual Rehabilitation FY2019	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-18	Sep-19
Henry Ford Drive Pipe Improvements	Conveyance	Yes	Whites Creek	\$1,500,000	Feb-19	Feb-21
Cleece Ferry Rehabilitation - Area 1	Rehabilitation	Yes	Whites Creek	\$5,400,000	Mar-19	Dec-19
Lakewood Rehabilitation - Area 2	Rehabilitation	Yes	Dry Creek	\$6,300,000	Sep-19	Jun-20
Hidden Acres Pump Station Upgrades	Pump Station	No	Dry Creek	\$1,200,000	Nov-19	Oct-20
Mill Creek Trunk Improvements and Equalization Facility	Equalization Facility	No	Central	\$158,800,000	Nov-19	Mar-23
Annual Rehabilitation FY2020	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-19	Sep-20
Foster Avenue Rehabilitation (GL01)	Rehabilitation	Yes	Central	\$6,500,000	Mar-20	Dec-20
Berwick Trail Pipe Improvements	Conveyance	Yes	Dry Creek	\$800,000	Apr-20	Jul-21
Schrader Equalization Facility	Equalization Facility	No	Central	\$9,800,000	May-20	Sep-22
Vandiver Pump Station Upgrades	Pump Station	No	Dry Creek	\$4,800,000	Jun-20	Jun-22
Kerrigan Weir Dynamic Addition	Other	No	Central	\$2,600,000	Sep-20	Mar-22
Mill Creek Rehabilitation - Area 2	Rehabilitation	Yes	Central	\$10,100,000	Sep-20	Jun-21
Riverside Drive Pump Station Upgrades	Pump Station	No	Central	\$1,700,000	Oct-20	Jun-22
Cowan Street Pipe Improvements	Conveyance	No	Central	\$8,000,000	Dec-20	Sep-21
Berwick Trail Pump Station Upgrades	Pump Station	No	Dry Creek	\$2,700,000	Dec-20	Dec-22
Loves Branch Pump Station Upgrades	Pump Station	No	Dry Creek	\$5,600,000	Dec-20	Feb-22
Neely's Bend Pump Station Upgrades	Pump Station	No	Dry Creek	\$6,500,000	Dec-20	Mar-23
Annual Rehabilitation FY2021	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-20	Sep-21
Cowan Street Pump Station Upgrades	Pump Station	No	Central	\$3,400,000	Jan-21	May-22
Highway 100 & Tyne Boulevard Pipe Improvements	Conveyance	No	Whites Creek	\$14,900,000	Feb-21	Jun-23
Boscobel Equalization Facility	Equalization Facility	No	Central	\$7,600,000	Mar-21	Sep-22
Benedict & Crutcher Equalization Facility	Equalization Facility	No	Central	\$13,700,000	Mar-21	Sep-22
28th Avenue Rehabilitation - Area 3	Rehabilitation	Yes	Central	\$7,000,000	Mar-21	Dec-21
River Drive Rehabilitation	Rehabilitation	Yes	Whites Creek	\$3,400,000	Jun-21	Mar-22

Clean Water Nashville Overflow Abatement Program

Procurement Look Ahead Report

As of September 30, 2017

Project Name	Project Type	Small Business Project Set Designer	Area	Estimated Construction Cost	Design Advertisement	Construction Advertisement
Mill Creek Rehabilitation - Area 3	Rehabilitation	Yes	Central	\$10,100,000	Sep-21	Jun-22
Kerrigan Trash Trap Replacement	Other	No	Central	\$6,000,000	Dec-21	Jun-23
Annual Rehabilitation FY2022	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-21	Sep-22
Joelton Rehabilitation - Phase II	Rehabilitation	Yes	Whites Creek	\$0	Dec-21	Aug-22
Bandywood - Green Hills Rehabilitation (SU03A)	Rehabilitation	Yes	Whites Creek	\$5,600,000	Dec-21	Sep-22
Dry Creek Pipe Improvements	Conveyance	No	Dry Creek	\$2,100,000	Feb-22	Mar-24
28th Avenue Rehabilitation - Area 4	Rehabilitation	Yes	Central	\$7,200,000	Mar-22	Dec-22
Mill Creek Rehabilitation - Area 4	Rehabilitation	Yes	Central	\$10,100,000	Jun-22	Mar-23
Tuckahoe & Nesbitt Rehabilitation	Rehabilitation	Yes	Whites Creek	\$2,600,000	Sep-22	May-23
Combined Sewer System and First Avenue Tunnel Rehabilitation	Rehabilitation	No	Central	\$8,500,000	Nov-22	Aug-23
Annual Rehabilitation FY2023	Rehabilitation	Yes	Annual Rehabilitation	\$5,700,000	Dec-22	Sep-23
Norman Drive Pipe Improvements (GC14)	Conveyance	Yes	Dry Creek	\$1,200,000	Dec-22	May-25
Smith Springs Rehabilitation - Area 4	Rehabilitation	Yes	Central	\$5,000,000	Mar-23	Dec-23
Shelby Park Rehabilitation - Area 7	Rehabilitation	Yes	Central	\$7,000,000	Jun-23	Mar-24
28th Avenue Rehabilitation - Area 5	Rehabilitation	Yes	Central	\$7,300,000	Sep-23	Jun-24
Cleece Ferry Rehabilitation - Area 2	Rehabilitation	Yes	Whites Creek	\$5,700,000	Dec-23	Sep-24
28th Avenue Rehabilitation - Area 6	Rehabilitation	Yes	Central	\$7,500,000	Mar-24	Dec-24
Shelby Park Rehabilitation - Area 8	Rehabilitation	Yes	Central	\$7,200,000	Jun-24	Mar-25
Shelby Park Rehabilitation - Area 9	Rehabilitation	Yes	Central	\$7,300,000	Sep-24	Jun-25
Shelby Park Rehabilitation - Area 10	Rehabilitation	Yes	Central	\$7,200,000	Dec-24	Sep-25
Shelby Park Rehabilitation - Area 11	Rehabilitation	Yes	Central	\$4,000,000	Mar-25	Dec-25